UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS FOR THE 3rd QUARTER, CY 2020

Province, City or Municipality: Cagayan de Oro City

Program or Project		Total Cost	Date Started	Target Completion Date	Project Status		No. of	
	Location				% of Completion	Total Cost Incurred to Date	Extensions, if any	Remarks
Social Development	<u>,</u>	<u>I</u> .			1		<u> </u>	
None								
Economic Development							<u> </u>	
CONCRETE PAVING ROAD:								
Balubal CDORSHIP 4 Roads with Drainage	Balubal	10,000,000.00	8/5/2019	11/22/2019	100%	9,996,889.32		Completed
NHA Lourdesville Circumferential Road (Phase 2)	Balulang	5,000,000.00	8/5/2019	10/13/2019	100%	4,997,656.39		Completed
Besigan Barangay Road (Phase 6)	Besigan	5,000,000.00	7/3/2019	8/31/2019	100%	4,932,624.74		Completed
Man-ai, Tignapoloan to Besigian Road	Besigan	20,000,000.00	8/5/2019	1/6/2019	100%	-		•
Road with Drainage @ Fil-Chil Village, Canitoan	Calaanan	10,000,000.00	-	-	-	-		Recently Bid out
Road @ Oro Housing Subdivision	Carmen	4,000,000.00	6/13/2019	8/21/2019	100%	3,996,976.94		Completed
Balongkot-Pasau	Dansolihon	10,000,000.00	8/9/2019	12/1/2019	100%	8,995,863.84		Completed
Sitio Bankers to Sitio Dunguan (Phase 1)	Dansolihon	10,000,000.00	9/9/2019	12/5/2019	100%	8,998,305.72		Completed
Lumbia-Palalan Road, (Phase 4)	Lumbia	10,000,000.00	7/1/2019	10/8/2019	100%	9,985,982.21		Completed
Road from Pamalihi Pagatpat to Sitio Malubog								
(Phase 5)	Lumbia	10,000,000.00	10/2/2019	4/28/2020	55%	-		On going
Rotonda-Bell Church Road	Macasandig	4,000,000.00	-	-	-	-		Recently Bid out
Soldier's Hill Subdivision Road, Zone 10, Bulua to								
Camp Evangelista	Patag	10,000,000.00	9/23/2019	2/11/2020	100%	9,953,631.59		On going
San Simon Barangay Road (Phase 2)	San Simon	10,000,000.00	-	-	-	-		Recently Bid out
Tagpangi Barangay Road (Phase 3)	Tagpangi	4,000,000.00	7/24/2019	9/11/2019		3,998,414.29		
Tagpangi -Tinipigan Road	Tagpangi	10,000,000.00	7/2/2019	11/18/2019	100%	9,210,519.74		Completed
Tignapoloan Barangay Road	Tignapoloan	20,000,000.00	7/25/2018	1/15/2019	100%	17,434,705.56		Completed
Road to Sinulom Falls with Slope Protection (Phase 2)	Tignapoloan	10,000,000.00	-	-	-	-		Recently Bid out
Construction of Bank Protection/Slope Protection:								
Agusan River Bank Protection Structure (Phase 3)	Agusan	20,000,000.00	-	-		-		Recently Bid out
Tagpuangi Creek Bank Protection Structure (Phase 2)	Agusan	1,000,000.00	-	-		-		Recently Bid out
Alae River Bank Protection Structure (Phase 3)	Bugo	10,000,000.00	8/30/2019	11/17/2019				•
Bank Protection Structure along Calaanan Creek		·		-				
(Phase 4), Canitoan	Canitoan	10,000,000.00	9/23/2019	3/10/2020		8,602,563.68		On going
Bank Protection Structure along Kolago Creek		. ,						5 5
Canitoan, (Phase 4)	Canitoan	10,000,000.00	6/20/2019	12/26/2019	51%	9,920,882.15		On going
Bigaan River Bank Protection Structure (Phase 2)	Cugman	10,000,000.00	8/9/2019	10/27/2019		· -		On going

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS FOR THE 3rd QUARTER, CY 2020

Province, City or Municipality: Cagayan de Oro City

Program or Project		Total Cost	Date Started	Target Completion Date	Project Status		No. of		
	Location				% of Completion	Total Cost Incurred to Date	Extensions, if any	Remarks	
Cugman River Bank Protection Structure									
Cugman Section (Phase 3)	Cugman		10,000,000.00	11/15/2019	2/7/2020	55%	5,495,449.92		On going
Cugman River Bank Protection Structure									
FS Catanico Section (Phase 2)	FS Catanico		10,000,000.00	12/18/2019	2/25/2020	55%	7,786,770.03		On going
Bigaan River Bank Protection Structure (Phase 3)	Gusa		10,000,000.00	8/6/2019	11/4/2019	55%	9,909,164.51		On going
Calapan Creek Bank Protection Structure	Macasandig		10,000,000.00	10/25/2019	3/22/2019	40%	9,916,683.00		On going
Bank Protection Structure along Midolog Creek (P3)	Puerto		6,000,000.00	10/2/2019	4/3/2020	100%	5,997,742.14		Completed
Agusan River Bank Protection, Tablon Section (P3)	Tablon		10,000,000.00	8/5/2019	10/13/2019		-		
Umalag River Bank Protection Structure (Phase 2)	Tablon		20,000,000.00	11/7/2019	3/30/2020	36%	17,917,941.90		On going
Construction of Drainage System:									
Balulang Main Drainage from Manresa Catchment (P2)	Balulang		13,071,194.00	6/28/2019	9/4/2020		6,529,934.84		On going
Dagong Creek Main Drain Upstream (Phase 2)	Carmen		10,000,000.00	8/9/2019	2/14/2020	100%	9,997,502.04		Completed
Construction of Drainage @ NHA Phase 2 towards									
Main Drain	Kauswagan		2,000,000.00						Recently Bid out
TOTAL		₱	322,071,194.00				184,576,204.55		
Environmental Management						•			
None				_					

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of tha data or information contained in this document.

ATTY. PERCY G. SALAZAR City Budget Officer OSCAR S. MORENO City Mayor