

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES								
REGION:		REGION X - NORTHERN MINDANAO			CALENDAR YEAR: 2024			
PROVINCE:		CITY OF CAGAYAN DE ORO			QUARTER: 2			
CITY/MUNICIPALITY:		CITY OF CAGAYAN DE ORO (Capital)						
Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, If any	Remarks
					% of Completion	Total Cost Incurred to Date		
BUB Implementation of Organic Fertilizer	Cagayan de Oro City	3,570,000.00	11/17/2017		97.17%	3,468,886.00		On-going
BFAR-Malinis at Masaganang Karagatan Regional Prize 2021	Cagayan de Oro City	2,000,000.00	9/13/2023		0.00%	-		On-going
CHO-Health Emergency Allowance (HEA)	Cagayan de Oro City	20,020,562.50	2/15/2024		98.37%	19,693,432.50		On-going
	Cagayan de Oro City	5,977,937.50	12/6/2023		99.15%	5,927,067.50		
CIU-TTMF-Tibasak Health Emergency Allowance	Cagayan de Oro City	13,299,000.00	2/15/2024		99.37%	13,215,180.00		On-going
	Cagayan de Oro City	4,482,000.00	12/6/2023		98.33%	4,407,000.00		On-going
DBM Ecopark Development of Old Dumpsite	Cagayan de Oro City	35,063,595.00	7/8/2019		99.97%	35,053,184.61		On-going
	Cagayan de Oro City	23,103,122.00	12/11/2019		83.19%	19,220,234.42		On-going
DBM- Financial Assistance for Typhoon Odette	Cagayan de Oro City	14,879,550.00	12/31/2021		68.35%	10,170,586.00		On-going
DBM-FY2023-LGSF-FALGU-Purchase of Ambulance	Cagayan de Oro City	2,500,000.00	2/14/2024		0.00%	-		On-going
DBM-FY 2024 LGSF-FALGU-Construction of Multipurpose Bldg. in CDO-Phase 1	Cagayan de Oro City	150,000,000.00	5/6/2024		0.00%	-		On-going
DBM-FY 2024 LGSF-FALGU-Construction of Multipurpose Bldg. in CDO-Phase 2	Cagayan de Oro City	100,000,000.00	5/6/2024		0.00%	-		On-going
Dep't. of Agriculture-Boar Stud Artificial Insemination	Cagayan de Oro City	1,790,000.00	1/15/2018		83.62%	1,496,830.00		On-going
DepEd 2017 School Based Feeding Program	Cagayan de Oro City	1,529,280.00	10/16/2018		89.56%	1,369,553.80		On-going
DILG - Gawad Pamana ng Lahi	Cagayan de Oro City	2,000,000.00	12/29/2011		0.00%	-		On-going
DOE- ER 1-94- Development & Livelihood Fund (DLF) and Reforestation, Watershed Management, Health and/or Environment Enhancement Fund (RWMHEEF)	Cagayan de Oro City	13,835.26	3/29/2022		0.00%	-		On-going
	Cagayan de Oro City	1,988.50	3/2/2021		0.00%	-		On-going
	Cagayan de Oro City	16,623.76	3/2/2021		0.00%	-		On-going
	Cagayan de Oro City	21,630.42	9/30/2020		0.00%	-		On-going
	Cagayan de Oro City	315,921.38	9/30/2020		0.00%	-		On-going
	Cagayan de Oro City	186,704.70	8/12/2020		0.00%	-		On-going
	Cagayan de Oro City	891,756.78	9/8/2020		98.46%	878,064.12		On-going
DOH - Health Equity and Response Tool	Cagayan de Oro City	500,000.00	1/16/2011		89.50%	447,493.93		On-going

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, If any	Remarks
					% of Completion	Total Cost Incurred to Date		
DOH - Maternal Neonatal & Child Health Nutrition	Cagayan de Oro City	331,795.00	7/18/2011		85.45%	283,533.82		On-going
DOH - Citywide Investment Plan for Health (CIPH)	Cagayan de Oro City	1,095,875.00	12/6/2023		0.00%	-		On-going
	Cagayan de Oro City	2,387,698.08	12/7/2022		0.00%	-		On-going
	Cagayan de Oro City	2,313,702.00	10/4/2021		80.52%	1,863,005.08		On-going
DOH - TB-DOTS	Cagayan de Oro City	1,000,000.00	11/5/2019		99.74%	997,392.86		On-going
	Cagayan de Oro City	988,650.03	12/31/2018		84.03%	830,729.63		On-going
DOH-Assistance for Indigent Patients (MAIP)	Cagayan de Oro City	22,106,000.00	12/22/2023		0.00%	-		On-going
	Cagayan de Oro City	9,800,000.00	10/6/2023		0.00%	-		On-going
	Cagayan de Oro City	9,800,000.00	8/30/2023		6.04%	591,557.41		On-going
PHILHEALTH M.A.P	Cagayan de Oro City	3,202,962.00	4/11/2018		94.10%	3,013,981.86		On-going
DOH-UHC IS Grant 2023	Cagayan de Oro City	1,359,861.00	12/6/2023		0.00%	-		On-going
DOH-Health Emergency Playbook Implementation Fund	Cagayan de Oro City	4,800,000.00	12/20/2023		0.00%	-		On-going
DOST-UseforSilk: Utilization of Sericulture Farming in Sitio Buracan, Brgy. Pagalungan, CDOC-D1 in Support of Mindanao Silk Development	Cagayan de Oro City	242,150.00	3/25/2022		97.84%	236,911.00		On-going
DOST R10-Design & Construction of Waste Water Treatmnt System at CDO City Jail	Cagayan de Oro City	1,217,629.40	4/25/2022		0.00%	-		On-going
DOST-LGIA Assistance to Cest Project	Cagayan de Oro City	950,000.00	8/11/2023		0.00%	-		On-going
DPWH- FRIMP-CDOR: Informal Settler Families (ISF)	Cagayan de Oro City	105,086,259.72	3/17/2021		61.45%	64,580,645.52		On-going
DPWH- FRIMP-CDOR: Formal Settler Families (FSF)	Cagayan de Oro City	170,000,000.00	1/7/2021		98.91%	168,151,749.44		On-going
DSWD- Cash Incentive for Level 2 Accreditation of Senior Citizen Center	Cagayan de Oro City	30,000.00	6/21/2021		0.00%	-		On-going
DSWD-13TH Cycle Supplemental Feeding Program	Cagayan de Oro City	12,329,280.00	6/29/2023		36.27%	4,471,996.47		On-going
DTI - Integrated Mktg. Assistance for MSMEs	Cagayan de Oro City	4,000,000.00	10/30/2018		92.07%	3,682,854.80		On-going
Environmental Management Bureau	Cagayan de Oro City	6,000,000.00	8/19/2019		81.02%	4,861,149.28		On-going
	Cagayan de Oro City	475,000.00	3/27/2018		57.97%	275,336.00		On-going
PAGCOR-Financial Assistance to LSB	Cagayan de Oro City	1,000,000.00	2/26/2024		0.00%	-		On-going
POPCOMX- Implementation of the Social Protection Program for Adolescent Mothers and their Children (SPPAMC)	Cagayan de Oro City	300,000.00	6/6/2022		91.56%	274,674.00		On-going
POPCOMX-Kaunlarang Pantao Awards (KPA) 2022	Cagayan de Oro City	100,000.00	6/30/2022		34.00%	34,000.00		On-going
SGLG Incentive Fund CY 2023	Cagayan de Oro City	2,300,000.00	1/10/2024		0.00%	-		On-going
SCPF-Special Financial Assistance to El Niño Victims	Cagayan de Oro City	10,000,000.00	5/16/2024		0.00%	-		On-going

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, If any	Remarks
					% of Completion	Total Cost Incurred to Date		
SARO # G-11-02105	Cagayan de Oro City	50,000,000.00	12/19/2011		69.45%	34,723,659.23		On-going
SARO-BMD-D-15-0023302	Cagayan de Oro City	4,150,000.00	1/27/2016		85.54%	3,550,000.00		On-going
Sen. Pimentel Donation to Flood Victims	Cagayan de Oro City	200,000.00	1/19/2017		0.00%	-		On-going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

(SGD.) ROXANNE MAE A. RAVIDAS, CPA

Acting City Budget Officer

(SGD.) MEY V. GOMEZ, CPA

Acting City Accountant

(SGD.) ROLANDO A. UY

City Mayor